BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Construction of Toilet Building and other Development works near GKVK Layout in Ward No 07, Byatarayanapura
2	Amount of Work Portion	-
3	Estimate cost	15.00 Lakhs
4	Name Of Contractor	M/s KRIDL
5	Agreement No.	130/2017-18
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/130/2017-18 Date: 24.03.2018
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub-division office	—
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	60 %.
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	729 Days
15	Date of recommending time limit applied for	23.6.18 to 22.6.20
16	Wheather the original application of contractor is enclosed	—

17	Balance work remaining to be done	— 40 %.
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charge on the work after the expiry of original period	—
20	Wheather the notice as per clause has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	Due to site dispute Work Delayed Hence EoT may be Approved.
22	Remarks of the EE with the daily rate of penalty proposed	As per AEE recommendation with Penality of 0.1% off Bill value EoT may be approved.

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone